

Anacostia River Sediment Project Status Post ROD Plan

September 9, 2021



Baseline and Performance Work Plan

- Work plan for Kingman Lake, Washington Channel and Main Stem OU in internal review
- Transmit to interagency for review and comments September/October 2021
- Receive comments and address comments-November/December 2021
- Final work plan-January 2022
- Field mobilization- upon work plan approval
- Schedule dependent on resolving permitting requirement



Pre-design Investigation Work Plan

- Work plan for Kingman Lake and Washington Channel OU PDI is in interagency review for receiving comments-September 2021
- Receive comments and address comments-September/October 2021
- Final work plan-October 2021
- Field mobilization- upon work plan approval
- Main Stem OU is in development
- Schedule dependent on resolving permitting requirement

Phase II Tributary Study



Goals

- 1. Measure present-day sediment-bound contaminant concentrations during storms and low-flow at 5 tributaries: NEB, NWB, Watts Branch, Hickey Run, and Nash Run (1 storm and 1 low-flow each) and Lower Beaverdam Creek (3 storms and 1 low-flow)
- 2. Sample Lower Anacostia (LA) at Buzzard Point 3 storms and 1 low-flow contaminant concentrations and determine cross-channel variability in flow and suspended sediment
- 3. Hydrodynamic study measure velocity and shear stress at bed-water interface in various areas of the LA during storm flow. Collect and age-date sediment prior/post erosional episodes to determine sediment age

Notes: pandemic, dry spell, algal abundance

Phase II Tributary Study progress to date

Ē



- **1.** Developed new sample handling and analytic methods to reduce interferences and LDLs
- 2. Sampled all tributaries for storms and obtained most low-flow samples; Sampled 1 low-flow and 1 storm (Ida) at Buzzard Point.
- 3. Obtained information on cross-channel conditions (flow and turbidity), evaluated suitability of USGS gage station. Gage upgraded with a new ADVM to improve resolution and discharge calibration
- 4. Collected vertical velocity distribution in areas near Buzzard Point and near Poplar Point.
- 5. Collect remaining 2 low-flow samples by October 1
- 6. Resume deploying hydrodynamic equipment (over 2-week intervals) during fall and early winter storms. Move upstream to Kingman Lake area.
- 7. Collect remaining 2 storm samples on LA during major storm events in October/November
- 8. Target of December 2021 for obtaining all chemical data




Passive Sampler and Mussels

- ✓ Final Work plan- September 2021
- Field Activities- start second week of September 2021
- Deploy passive samplers- September 2021
- Retrieve samplers- November 2021
- Laboratory analysis- November January 2022
- Data validation
- Data presentation
- Interim report

Linking PCB fate and transport in Anacostia River to bioaccumulation in the food-web








Linking Food Web Model and Fate and Transport Model

- ✓ Final Work plan March 2021
- ✓ Data Inputs RI, FS, IROD, ARSP Surface Water Model, and passive sampler study by Ghosh et al. (2020)
- ✓ Model outputs PCB concentration in surface water and surface sediments
- ✓ Model validation against measured data and ARSP model total PCB
- Evaluating effect of remediation strategies on surface water and sediment concentrations
- Evaluating effect of remediation strategies on PCB concentrations in fish
- Draft model for internal presentation- September 2021
- Draft report in preparation for internal review and comments October 2021



USFWS MUMMICHOG AND BANDED KILLIFISH SAMPLING: 2018-2020 (n=217 samples (131 BK, 86 MC), and PROPOSED SAMPLING FOR 2021 (N=90)



Current Status:

- Completed 2020 Fish sampling (120 samples)
- Analytical results received in July 2021
- Data validation complete
- Review data for reporting
- Perform statistical analysis to confirm number of fish samples required for 2021.
- Draft report by end of September 2021
- Through 2018-2020 there were 225 collections with a total of 1510 individual fish.



Beneficial Use Guidance

- ✓ DOEE sent draft Beneficial Use guidance for interagency review and comments
- Received 141 comments, generated response to comments August 2021
- Receive feed back and response September 2021
- Prepare draft final guidance October 2021
- Review and Discussions- November 2021
- Final guidance November/December 2021



Next Steps

- PDI Work plan in review
- Planning for PDI sampling in fall 2021
- Washington Channel PDI sampling to coincide with Kingman Lake
- Main Stem PDI work plan is in development
- Make effort to coordinate Baseline sampling with PDI sampling to save costs



Questions?